

## BOARD OF EDUCATION OF HOWARD COUNTY MEETING AGENDA ITEM

TITLE:	High So	chool #13 Construction Document Report	DATE:	September 19, 2019
PRESENTER(S):		Daniel Lubeley, Acting Director, Capital Planning and C	Construction	1
		Robyn Toth, Principal, TCA Architects		

#### **Strategic Call To Action Alignment:**

- Organizational culture and climate are supportive and nurturing and provide a safe and healthy environment for all students and staff.
- Operations and practices are responsive, transparent, fiscally responsible and accountable, with students at the heart of all decisions.
- Each and every student receives a high-quality education through access to individualized instruction, challenges, supports, and opportunities.

#### **OVERVIEW:**

High School #13, which will be located on the Mission Road school site, will be an adaptation of the current prototype high school design. This iteration of the prototype high school plan, which was originally based on the *General Educational Specifications for High Schools*, dated October 1999, is designed to accommodate a population of 1,650 students in Grades 9 – 12 and will be the fourth iteration of this model. The design team has worked collaboratively with the planning committee and the Howard County Public School System staff to ensure an appropriately updated building that captures both programmatic and systemic changes that will serve the current needs of the staff and students.

The following are some of the updates that have taken place since the design development brochure: reconfiguration of the Physical Education locker room area; reconfiguration of the kitchen to promote a more efficient circulation for both students and staff; increase in certain corridor widths; and inclusion of additional display areas to assist with wayfinding at corridor intersections.

A continuing emphasis on energy efficient systems and sustainability is incorporated into the design. It is the intent that the design and construction of the building achieve LEED (Leadership in Energy and Environmental Design) 'Silver' designation.

	2 /		
	ON/FUTURE DIRECTION:	mont nament for High Cohool #1	) he ammoved as submitted
it is recommende	d that the construction docur	ment report for High School #13	s de approved as submitted.
SUBMITTED BY:		APPROVAL/CONCURRENCE:	
SOBMITTED DI	Daniel Lubeley		Michael J. Martirano, Ed.D.
	Acting Director, Capital		Superintendent
	Planning and Construction		1
			Karalee Turner-Little
			Deputy Superintendent
			Scott W. Washington
			Acting Chief Operating Officer

## tca architects

specializing in the design of educational facilities

## High School #13

## **Construction Document Report**



Howard County Public School System
Board of Education

19 September 2019



# Construction Document Report for

## High School #13

#### FOR THE BOARD OF EDUCATION OF HOWARD COUNTY:

Chair Mavis Ellis

Vice Chair Kirsten A. Coombs

Members Vicky Cutroneo

Christina Delmont-Small Jennifer Swickard Mallo

Sabina Taj Chao Wu, Ph. D. Allison Alston (Student)

Superintendent of Schools Michael J. Martirano, Ed. D.

Acting Chief Operating Officer Scott W. Washington


**Acting Director** 

Capital Planning and Construction Daniel Lubeley



tca architects

19 September 2019



#### **Table of Contents**

- 4 Planning Advisory Committee and Design Team
- 5 Design Development Phase Participants
- **6** Construction Document Phase Participants

#### **Project Information**

- 7 Project Description, Facts and Schedule
- 8 Continuation of the School Design Process
- 9 Sustainable 'Green' Design Goals

#### Design Drawings, Space Analysis & Cost Estimate

- 10 Vicinity Map
- 11 Rendering of Site
- 12 Site Plan Notes
- 13 Site Plan
- **14** Floor Plan Features
- 16 Construction Document Phase Refinements First Floor
- 17 First Floor Plan
- 18 Construction Document Phase Refinements Second Floor
- 19 Second Floor Plan
- 20 Construction Document Phase Refinements Third floor
- 21 Third Floor Plan
- 22 Space Analysis
- 27 Architectural Character
- 28 Interior Views
- 29 Construction Document Phase Construction Cost Estimate

### **Planning Advisory Committee**

#### HOWARD COUNTY PUBLIC SCHOOL SYSTEM

Elizabeth Banyas Student Representative

Eric Bishop Coordinator of Health and Physical Education

Kevin Burnett Coordinator of Security
CeCe Clement Manager of Purchasing

Bob Cole Coordinator of Digital Education
Greg Connor Assistant Manager of Ground Services

Melissa DaggettCoordinator of Library MediaJohn DavisCoordinator of AthleticsSteve DolneyManager of IT PartnershipBruce GistExecutive Director of OperationsDan HaganConstruction Project Manager

Laura Johnson Parent Representative

Laurel Johnson Area Field Representative of Food and Nutrition Services

Dan Keiser Program Manager of School Construction

Sharon Kramer Coordinator of Career and Technology Education
Dan Lubeley Manager of Design and Pre-construction Services

Jason McCoy Officer of Performance Equity and Community Response
Thomas McNeal Director of Security, Emergency Preparedness & Response

Gino Molfino Coordinator of Fine Arts

Nick Novak Principal of Howard High School Larry Phillips Manager of Custodial Services

Doug Pindell Director of Purchasing
Keith Richardson Manager of Ground Services
Herb Savje Director of School Facilities
Bill Stolis Area Manager of Transportation

Scott W. Washington Director of Čapital Planning and Construction Mary Weller Curriculum Coordinator of Secondary Science

Julie Wray Coordinator of Instructional Technology

Janice Yetter Director of Special Education

Betsy Zentz Interagency Specialist

#### MARYLAND STATE DEPARTMENT OF EDUCATION

Jillian Storms MSDE, Architect of School Facilities

#### HOWARD COUNTY GOVERNMENT

Nicola Morgal Superintendent of Recreational Child Care & Community Service

Laura Wetherald Bureau Chief of Howard County Recreation and Parks

**DESIGN TEAM** 

Matt Lurz Construction Manager, Oak Contracting Stephanie Tuite Civil Engineer, Fisher, Collins & Carter Robyn Toth Project Architect, TCA Architects

Tasheria Shorts Associate, TCA Architects

#### Design Team

**TCA Architects ARCHITECT** Crownsville, MD **CIVIL ENGINEER** Fisher, Collins & Carter Ellicott City, MD STRUCTURAL ENGINEER Morabito Consultants Sparks Glencoe, MD M/E/P ENGINEER **James Posey Associates** Baltimore, MD **Educational Systems Planning** IT CONSULTANT Annapolis, MD **DAYLIGHTING ENGINEER EMO Energy Solutions** Falls Church, VA **ROOFING CONSULTANT Restoration Engineering** Fairfax, VA Acoustical Design Collaborative **ACOUSTICAL ENGINEER** Reston, VA

FOOD SERVICE DESIGNNyikos AssociatesGaithersburg, MDCONSTRUCTION MANAGEROak ContractingTowson, MD



#### **Design Development Phase Participants**

#### HOWARD COUNTY PUBLIC SCHOOL SYSTEM

Maha Abdelkader Coordinator of ESOL

William Barnes Chief Academic Officer - Division of Academics Eric Bishop Coordinator of Physical Education and Health

Debbie Blum Coordinator of Gifted and Talented

CeCe Clement Manager of Purchasing

Greg Connor Assistant Manager of Ground Services

Melissa Daggett Coordinator of Library Media
John Davis Coordinator of Athletics

Lisa Davis Director of Program Innovation and Student Well-Being

Dr. John DiPaula Principal, Hammond High School

Terry Eberhardt Coordinator of Music

Dan Hagan Construction Project Manager

Tim Heinrich HVAC Project Manager

Laurel Johnson Area Field Representative of Food and Nutrition Services
Sharon Kramer Coordinator of Career and Technology Education

Ebony Langford-Brown Executive Director of Curriculum, Instruction and Assessment

Dan Lubeley Manager of Design and Pre-construction Services

Gino Molfino Coordinator of Fine Arts

Jessica Mulher Resource Teacher for Secondary Science

Jennifer Novak Director of Curriculum, Instruction and Assessment

Larry Phillips Manager of Custodial Services

Brian Ralph Director of Food and Nutrition Services

David Ramsay Director of Transportation

Kelly Ruby Coordinator of School Counseling
Kerrie Wagaman Coordinator of Health Services

Caroline Walker Ph.D. Executive Director of Program Innovation and Student Well-Being

Scott W. Washington Director of Capital Planning and Construction Mary Weller Curriculum Coordinator of Secondary Science

JaniceYetter Director of Special Education

#### **HOWARD COUNTY GOVERNMENT**

Raul Delerme Chief of Capital Projects, Park Planning and Construction

Kerri Dinsmore Project Manager for Department of Public Works

Joan Johnson Early Childhood Specialist for Office of Children's Services

#### **CONSULTANTS**

Barrett Burgoyne Structural Engineer, Morabito Consultants
Mike Collins Roofing Engineer, Restoration Engineering
Chuck Crovo Civil Engineer, Fisher, Collins & Carter

Tim Ervin Furniture Consultant, Douron
Jim Fowler Cost Estimator, Oak Contracting

Jay Garcia Food Services Consultant, Nyikos Associates

Andrew Hathaway Acoustical Consultant, Acoustical Design Collaborative

Bryan Jones IT Consultant, Educational Systems Planning

Steve Krell Cost Estimator, Oak Contracting

Philip Lipscomb Acoustical Consultant, Acoustical Design Collaborative

Ed Lurz

Construction Manager, Oak Contracting
Matt Lurz

Construction Manager, Oak Contracting
Construction Manager, Oak Contracting
Civil Engineer, Fisher, Collins & Carter

Brian Romie Mechanical Engineer, James Posey Associates Victor Popien Electrical Engineer, James Posey Associates

Tony Rosas Acoustical Consultant, Acoustical Design Collaborative

Joe Tiberi Cost Estimator, Oak Contracting

Stephanie Tuite Landscape Architect, Fisher, Collins & Carter

## **Construction Document Phase Participants**

HOWARD COUNTY PUBLIC SCHOOL SYSTEM

Mechanical Engineering Manager Larsen Angel

Kris Baylor Tony Bonomo Acting Assistant Manager of Custodial Services Acting Manager of Building Maintenance

Assistant Manager of Networking Systems Operations Assistant Manager of Ground Services Chris Brun

**Greg Connor** 

Stephen Dolney

Manager, IT Partnerships
HVAC Leadman
Construction Project Manager Rob Geelhaar Dan Hagan

Tim Heinrich **HVAC Project Månager** 

Kevin Hill

Assistant Manager of Telecommunications Area Field Representative for Food and Nutrition Services Laurel Johnson Acting Director of Capital Planning and Construction Director of Security, Emergency Preparedness and Response Dan Lubeley Thomas McNeal

Manager of Safety and Security Planning Manager of Custodial Services Acting Manager of Custodial Services Alan Moss

Larry Phillips Melodee Phillips

Area Field Representative for Custodial Services Director of Food and Nutrition Services Debbie Poe

Brian Ralph

David Ramsay Director of Transportation Director of School Facilities Herb Savje

Renato Tóledo Assistant Manager of Network and AV Services

**Acting Chief Operating Officer** Scott W. Washington

CONSTRUCTION MANAGEMENT

Cost Estimator, Oak Contracting Cost Estimator, Oak Contracting Jim Fowler Steve Krell

Construction Manager, Oak Contracting Construction Manager, Oak Contracting Ed Lurz Matt Lurz

Superintendent, Oak Contracting Wayne Temple Cost Estimator, Oak Contracting Joe Tiberi

COMMISSIONING AGENT

Gary Hagan **CMTA** 

**HOWARD COUNTY GOVERNMENT** 

Raul Delerme Chief of Capital Projects, Park Planning and Construction

Project Manager for Department of Public Works Civil Engineer, RK&K Kerri Dinsmore

Elford Jackson Dave Morsberger Civil Engineer, RK&K

**NEIGHBORING PROPERTY OWNERS FOR CONSTRUCTION ACCESS** 

Gould Property Company Savage and Stone LLC Caleb Gould Spurgeon Eismeier

Collin Sumpter Resource Manager, Savage and Stone LLC

Owen Stewart Vice President of Operations, Savage and Stone LLC

Eric Cox, Jr. Sales, Baltimore Gas and Electric Alexi Mauricci Design, Baltimore Gas and Electric

**CONSULTANTS** 

IT Consultant, Educational Systems Planning Scott Boyd Barrett Burgoyne Structural Engineer, Morabitó Consultants Mike Collins Roofing Engineer, Restoration Engineering Civil Engineer, Fisher, Collins & Carter
Food Services Consultant, Nyikos Associates
Acoustical Consultant, Acoustical Design Collaborative
IT Consultant, Consultant Acoustical Design Collaborative
IT Consultant, Consultant Acoustical Design Collaborative Chuck Crovo Jay Garcia

Andrew Hathaway

Bryan Jones

Philip Lipscomb Dale Madiery Acoustical Consultant, Acoustical Design Collaborative Civil Engineer, Fisher, Collins & Carter Structural Engineer, Morabito Consultants Tony Morabito Victor Popien Electrical Engineer, James Posey Associates Mechanical Engineer, James Posey Associates Brian Romie

Acoustical Consultant, Acoustical Design Collaborative Tony Rosas

Robyn Toth Stephanie Tuite Principal, TCA Architects Landscape Architect, Fisher, Collins & Carter



### **Project Description**

The High School #13 design is an adaptation of the Howard County Public School System's (HCPSS) high school prototype design. High School #13 will be the fourth iteration of the prototype design. The three previous versions of the prototype design are Marriotts Ridge High School which opened in 2005, Reservoir High School which opened in 2002 and Long Reach High School which opened in 1996. Modifications to the prototype have been as a result of input from the Planning Advisory Committee, latest HCPSS standards for all building systems (i.e. heating, cooling, telecommunications, electrical, etc.), current codes, acoustical standards, security concerns and modern sustainable requirements resulting in another high performance school for the HCPSS.

The 'Space Analysis' section of this report on page 22 contains a complete listing, program size, and actual size of every space included in this new high school.



It is the intent that the design and construction of this new high school achieve a Leadership in Energy and Environmental Design (LEED)'Silver' designation making this facility yet another 'Green' school for the HCPSS. The 'LEED for Schools version 4.0' released by the U.S. Green Building Council (USGBC) will provide the necessary goals and requirements to obtain LEED Certification. See page 9 for Sustainable 'Green' Design Goals for this project.

### **Project Facts**

Total size of HCPSS site: 77 acres

Note: Site accommodates High School #13, new public road and future elementary school

Zoning: R-12 and R-SC-MXD-3

Car parking spaces provided: 578 cars
Bus parking spaces provided: 34 buses

Building Square Footage: 287,804 gsf (Base Bid)

289,161 gsf (w/ Child Development Center (CDC))

Local Student Design Capacity: 1,650 Students

### **Project Schedule**

Site for HS#13 was approved by the Board of Education 8 March 2018 Planning Advisory Committee meetings were completed 17 July 2018

Schematic Design was approved by Board of Education 20 September 2018

Design Development drawings were approved by Board of Education 14 March 2019

Construction Documents presentation to Board of Education

for Review and Approval 19 September 2019

Project will go out for bid

Bids will be received

November 2019

December 2019

Construction will start May 2020
Construction will be completed April 2023

Contractor William and Contractor

School will open September 2023

### **Continuation of the School Design Process**

This Construction Document Report is intended to explain and illustrate those aspects of the High School #13 design which have changed since the Design Development Report. Included are updates on all aspects of the project which have been developed since the design development phase presentation to the Board of Education.

The planning process for the High School #13 was described in detail in the Schematic Design Report submitted to the Board and approved on September 20, 2018. Following approval of the design development presentation, a formal design development phase submittal was sent to the Maryland State Department of Education (MSDE).

Noteworthy items that have changed since the design development phase approval are noted below:

- A listing of all construction document phase participants can be found on page 6.
- Updated site plan that reflects department of transportation needs, Maryland State Department of Education (MSDE) review comments and the new stormwater management requirements can be found on page 13.
- A description of refinements to the floor plans are identified on pages 16, 18 and 20.
- Updated 'Space Analysis' including schematic, design development and construction document phase square footages is on pages 22-26.
- Revised exterior building elevations are on page 27.
- Renderings of interior spaces are on page 28.
- Current 'Cost Estimate' provided by the construction manager is on page 29.

#### Noteworthy project development and coordination efforts:

Since the design development presentation, a number of coordination meetings have taken place. Individuals involved during these meetings include but are not limited to:

- The Design Team to coordinate building systems and the development of proposed mechanical, electrical, and IT systems and methods of reducing energy consumption and compliance with newly adopted LEED requirements. This includes but is not limited to performing a Life Cycle Cost Analysis for the photopholtaic panels system that was proposed on the roof.
- The construction manager to discuss costs, schedule and constructibility.
- HCPSS staff to discuss all aspects of the design.
- Adjacent property owners to coordinate construction access.
- Baltimore Gas and Electric to discuss temporary and permanent utilities and Smart Energy Savers Program incentives.
- Maryland Emergency Management Agency to discuss design requirements for emergencies.
- Howard County Government Departments:
  - Planning and Zoning, Licenses and Permits for code compliance and to discuss the changes in the newly adopted building codes.

Fire and Rescue Services to coordinate access for emergency vehicles to the building.


Bureau of Engineering to coordinate construction of their portion of the public road construction.

### Sustainable 'Green' Design Goals

The school's design and construction is intended to achieve a LEED Silver certification, making the facility a 'Green' school.

Simply stated, a 'Green' school is a building designed to conserve energy, water, and materials, thus reducing negative impacts on human health and the environment. A 'Green' learning environment provides natural daylight, improved indoor air quality, thermal comfort, and opportunities to integrate green features into the school's curriculum.


This project is required to use the new LEED 4.0 rating system for schools. An 'in progress' LEED scorecard is shown below which summarizes the credits and the amount of associated points that are most likely achievable at this time. As the project evolved, some credits have been found unobtainable due to budget constraints or the stricter requirements of the new rating system. The project is currently tracking to achieve 54 points (with an additional '12 possible points' that will be determined once final calculations are complete). This status allows the project to lose a few points and still reach the goal of a LEED 'Silver' Building.



## **Vicinity Map**

High School #13 will be located between Route 1 and Mission Road in Jessup, Maryland, 20794. Main access to the site will be from Route 1, approximately 0.8 miles north of the Route 1 and Route 32 intersection.

Public water, sewer and natural gas will serve the site.



## **Rendering of Site**

The image below is an aerial view of the proposed site from Mission Road, facing the main entrance of the building. Dashed lines in the foreground represent possible site elements for the future elementary school. Beyond the stadium the new public road is shown continuing south towards Route 1.




#### **Site Plan Notes**


Key features of the site plan are listed below and identified by <u>letters in circles</u> on the site plan shown on the following page.


- A. A new public road will be constructed to connect Route 1 and Mission Road. A center turning lane will be provided along the high school site's property line. An application for a new traffic light will be submitted to the State Highway Administration for the intersection of the new road and Route 1.
- B. Howard County Department of Public Works will own the portion of the new road to the south of the high school site.
- C. There will be 220 parking spaces near the main entrance for visitors, staff and students.
- D. Parking for 34 school buses will be provided as requested by the HCPSS Department of Transportation. The bus drop-off and pick-up area will be separate from car traffic and parking to reduce vehicular congestion on site and to avoid the possibility of accidents caused by cars backing into the bus circulation area.
- E. Service area will be next to the custodial area and the kitchen. There will be 34 parking spaces for staff along the service drive. A paved path will be provided to connect the exterior storage room to the paved parking lots and paved sidewalks, for easier upkeep during inclement weather as requested by the custodial staff.
- F. Outdoor education will be accommodated in multiple areas around the site: concrete amphitheater steps will be on the north side of the building, masonry benches will surround paved areas outside each of the three art classrooms and tiered seating will be built along the field hockey field, which will also help address the grade transitions needed for this site. There will be planting areas near the art patio which will be designated for a future garden to be established by the school.
- G. There will be 324 parking spaces in a large parking lot along the east and south sides of the school for staff, and students. This parking lot will have direct access to the auditorium, gymnasium and stadium for after-hours events.
- H. Student drop-off and pick-up lane will be located adjacent to the entrance between the gymnasium and auditorium. This entrance leads directly to the looped circulation route at the core of the building. A separate lane will be provided for drop-off and pick-up to allow for queuing space to minimize interference with the traffic along the public road.
- I. A ten foot wide paved path for both bicyclists and pedestrians will be constructed along the public road connecting Route 1 to Mission Road along with paved paths to connect the high school to the adjacent neighborhood to accommodate students walking or biking to the school.
- J. Accessible pathways will be provided from the school to all of the athletic fields.
- K. Home and visitor bleachers at the stadium will be equal in size for community use.
- L. Trees will be provided around the site to provide shade for the students during outdoor education and socializing.
- M. A six foot high fence will be built on the school property line to deter student access to the adjacent quarry property.
- N. Practice field adjacent to the future elementary school will be developed as part of this project.


### Site Plan




#### Floor Plan Features
















Physical Education - The physical education spaces are located on the first floor close to the stadium. Doors are placed to restrict access to the rest of the building from physical education spaces during after-hours use.


Student Toilet Rooms - Student toilet rooms are conveniently located throughout all three floors typically in a cluster near the intersection of corridors and consisting of one men's room, one women's room, and one unisex room. Stacking these spaces provides an economical plumbing system.

Media Center - The media center is located on the second floor and is fully enclosed. The clerestory windows allow the media center interior to be viewed from some of the third floor classrooms and corridors. A large skylight provides natural daylight to brighten this two-story space and the surrounding rooms on both floors which, otherwise, would be windowless interior spaces. The media center is surrounded by its support spaces which can be fully secured from the media center with lockable doors during after-hours use.

#### Floor Plan Features continued...








- Special Education Special education spaces are located only on the first floor and second floor for easier access from the building entrances and exits. In addition, these spaces are located close to the elevators. Accessible toilet rooms with floor space for a hydraulic cot will be placed on all three floors.
- Family and Consumer Sciences The child development center / pre-school is located on the first floor close to the south parking lot and with direct access to the exterior for drop-off and pick-up of pre-school students before and after regular school hours. The family and consumer science space is also on the first floor.
- Cafeteria The student dining is located on the first floor directly adjacent to the kitchen and the central hub of the school, the commons area. An outdoor patio area is provided for student use.
- **Auditorium -** The high volume of the auditorium is on the first floor and away from the three-story educational spaces. The auditorium is easily accessible from the music, drama and dance spaces during performances. Doors are placed to restrict access to the rest of the building from the fine arts spaces during after-hours use.
- **Music** The music suite is separated from the quieter spaces found in the three-story portion of the building which houses instructional spaces and offices. Music rooms are near the auditorium for easy transition of instruments during performances on the school's stage.
- Art The visual arts suite is located on the first floor along an exterior wall to provide natural daylight, proper ventilation and access to its outdoor patio.
- Custodial Area The custodial office is situated near the service area, near the center core of the building and the three-story open commons area. Custodial closets and storage rooms are distributed throughout the school and near restrooms for economy in plumbing design.
- **Building Service Areas** The main mechanical and electrical rooms are near the service area and the outdoor equipment area. Telecommunications rooms and electrical rooms are dispersed on all three floors of the school as required by code.
- **Food Services** The kitchen and its supporting spaces are located on the first floor and are accessed from both the cafeteria for students and the service area for receiving supplies and for the removal of trash.

## Construction Document Phase Refinements First Floor

Specific revisions as a result of coordination during the Construction Document Phase are listed below and are identified by the <u>roman numerals in diamonds</u> on the proposed first floor plan on page 17.

- i. The stairs in the back of the building were rotated 90° for a more efficient circulation pattern and to provide better views.
- ii. Vision panels adjacent to instructional area doors were increased in size to improve supervision. The doors in these locations will be solid.
- iii. The design of the Child Development Center were refined so that this area of the building can now be bid as an Alternate to the project.
- iv. Telecommunications room was added in the southeast corner of the building. The spaces around the PE locker rooms have been reconfigured to accommodate this room.
- v. This corridor was increased in width to provide more capacity for emergency egress out of this portion of the building when the three story portion of the building is closed off from the public during after-hours use. This change has caused the gross square footage of the building to increase.
- vi. This corridor was increased in width to provide more capacity for emergency egress out of this portion of the building when the gymnasium and auditorium is closed off from the public during after-hours use. This change has caused the gross square footage of the building to increase.
- vii. The kitchen design was reconfigured to provide more efficient circulation for the students in the serving lines and for the workers in the prep area.

#### **LEGEND**



### First Floor Plan



See page 16 for legend.

See page 18 for list of abbreviations.

## Construction Document Phase Refinements Second Floor

Specific revisions as a result of coordination during the Construction Document Phase are listed below and are identified by the <u>roman numerals in diamonds</u> on the proposed second floor plan on page 19.

- i. The stairs in the back of the building were rotated 90° for a more efficient circulation pattern and to provide better views.
- ii. Vision panels adjacent to instructional area doors were increased in size to improve supervision. The doors in these locations will be solid.
- iii. Display areas have been added at the end of these corridors to help students in wayfinding.
- iv. The telecommunication room in this area has been repurposed and will now be used as a storage room, since it has been determined that only a small amount of equipment is needed in this location to support the telecommunications system.

#### **ABBREVIATIONS**

<u> </u>	<u> </u>	VIIIOINO		
ΑD	)	= ATHLETIC DIRECTOR	MAT	= MATERIAL
ΑE	Р	= ALTERNATIVE EDUCATION PROGRAM	Р	= PRACTICE ROOM
BSN	M	= BUILDING SERVICE MANAGER	R	= ROOF
С		= COACH	RAP	= READING ACCELERATION PROGRAM
CC	)	= CUSTODIAL CLOSET	REC	= RECORDS ROOM
CC	N	= CONTROL ROOM	REP	= REPAIR
CC	NF	= CONFERANCE	S	= STORAGE ROOM
CR		= CLASSROOM	SE	= SPECIAL EDUCATION
CT	E	= CAREER & TECHNOLOGY EDUCATION	SRO	= SECURITY RESOURCE OFFICER
Ε		= ELECTRICAL ROOM	SS	= SOCIAL STUDIES
EN	G	= ENGLISH	T	= TOILET
ER		= EQUIPMENT ROOM	TR	= TELECOMMUNICATIONS ROOM
FIN		= FINISH	W	= WOMEN'S TOILET ROOM
KIT		= KITCHEN	WL	= WORLD LANGUAGE
L		= LOCKERS	WKRM	= WORKROOM
LA	UN	= LAUNDRY	WKSHP	=WORKSHOP
М		= MEN'S TOILET ROOM		



### **Second Floor Plan**




See page 16 for legend. See page 18 for list of abbreviations.

## Construction Document Phase Refinements Third Floor

Specific revisions as a result of coordination during the Construction Document Phase are listed below and are identified by the <u>roman numerals in diamonds</u> on the proposed third floor plan on page 21.

- i. The stairs in the back of the building were rotated 90° for a more efficient circulation pattern and to provide better views.
- ii. Vision panels adjacent to instructional area doors were increased in size to improve supervision. The doors in these locations will be solid.
- iii. Display areas have been added at the end of these corridors to help students in wayfinding.
- iv. The solar panel arrays have been removed from the project after reviewing the life cycle analysis and the current cost estimate.

### **Third Floor Plan**



See page 16 for legend.

See page 18 for list of abbreviations.

		Prototy Design	n	;	HS #1 Schema Desigi	tic	HS#13 Design Development			HS#13 Construction Document		
	#	S.F.	Total	#	S.F.	Total	#	S.F.	Total	#	S.F.	Total
Administrative Suite			2,445			3,805			3,810			3,762
Reception Area	1	691	691	1	705	705	1	876	876	1	867	867
Attendance Office	1	130	130	1	125	125	1	95	95	1	104	104
Finance Office/Business Manager	1	129	129	1	135	135	1	124	124	1	131	131
Conference Room	1	223	223	1	285	285	1	330	330	1	338	338
Mailroom / Workroom	1	103	103	1	520	520	1	474	474	1	460	460
Parent / Committee Volunteer Room	1	130	130	1	140	140	1	140	140	1	145	145
Principal's Office (incl. Closet)	1	256	256	1	270	270	1	293	293	1	294	294
Principal's Secretary's Office	1	97	97	1	150	150	1	140	140	1	140	140
Secure Room / Student Records	1	75	75	1	120	120	1	140	140	1	145	145
Storage Room	1	73	73	3	75	225	3	77	230	3	83	248
Assistant Principals' Offices	4	101	403	4	208	830	4	168	673	4	151	604
Security Office (SRO) / Police Liaison	1	135	135	2	150	300	2	148	295	2	143	286
Staff Support			6,731			6,520			6,613			6,532
Storage Room	12	190	2,275	8	256	2,045	9	189	1,698	10	171	1,709
General Instruction Teacher Planning	3	1,306	3,919	4	936	3,745	4	725	2,899	4	728	2,910
Teacher Workroom	2	269	537	О	0	О	4	400	1,598	4	401	1,602
Conference Room	0	0	0	2	365	730	2	209	418	2	156	311
Staff Lounge			1,421			1,115			1,666			1,571
Dining - First Floor	1	686	686	1	690	690	1	948	948	1	853	853
Dining - Second & Third Floors	1	735	735	1	425	425	2	359	718	2	359	718
Professional Development			842			815			892			866
Office	1	143	143	1	110	110	0	0	О	0	0	О
Seminar Room	1	699	699	1	705	705	1	892	892	1	866	866
Guidance			3,649			3,780			3,899			3,930
Offices	7	129	905	7	119	835	9	124	1,119	9	127	1,142
Records / Registrar's Office	1	304	304	1	350	350	1	357	357	1	347	347
Workroom (incl. storage)	1	246	246	1	230	230	1	245	245	1	246	246
Conference Room	1	263	263	1	300	300	1	298	298	1	303	303
Career Center	1	1,768	1,768	1	1,895	1,895	1	1,742	1,742	1	1,749	1,749
Data Clerk	1	163	163	1	170	170	1	138	138	1	143	143
Career and Research Development			630			570			771			777
CR & D (incl. storage)	1	630	630	1	480	480	1	680	680	1	686	
Office	0	0	0	1	90	90	1	91	91	1	91	91
Health Suite			1,002			1,325			1,531			1,534
Waiting / Treatment	1	288	288	1	480	480	1	519	519	1	520	
Office / Conference	1	116	116	1	100	100	1	120	120	1	122	
Cot Rooms	2	152	303	2	150	300	1	321	321	1	321	321
Storage	1	86	86	1	45	45	1	87	87	1	86	86
Toilets (including shower)	2	66	131	2	90	180	2	106	212	2	107	
Cluster Nurse Office	1	78	78	1	100	100	1	122	122	1	122	
Exam	0	0	0	1	120	120	1	150	150	1	150	150
Student Organizations			490			585			466			566
Student Organization Room (incl. storage)	1	312	312	1	365	365	1	263	263	1	363	
School Store (incl. storage)	1	178	178	1	220	220	1	203	203	1	203	203

		Prototy Design	1	HS #13 Schematic Design  HS#13 Design Development			HS#13 Construction Document					
	#	S.F.	Total	#	S.F.	Total	#	S.F.	Total	#	S.F.	Total
Student Support Center			1,133			1,230			1,071			1,070
BSAP Academic Mentor Office	1	256	256	1	255	255	1	138	138	1	150	150
Hispanic Liaison	0	0	О	0	0	O	1	138	138	1	150	150
AEP (Alt. Education Program)	1	274	274	1	145	145	1	188	188	1	188	188
Contract Room (Alt. Education Program)	1	343	343	1	535	535	1	452	452	1	427	427
Support Room	1	135	135	1	175	175	1	155	155	1	155	155
Maryland Tomorrow Office	1	125	125	1	120	120	0	0	0	0	0	0
ESOL			321			555			1,923			1,903
ESOL	1	321	321	1	555	555	3	641	1,923	3	634	1,903
Gifted & Talented			922			780			846			861
Gifted & Talented Classroom (w/storage.)	1	922	922	1	780	780	1	755	755	1	770	770
Gifted & Talented Office	0	0	o	0	0	o	1	91	91	1	91	91
			-									
General Instruction			32,584			29,770			35,780			35,883
Classrooms (Eng., WL, SS)	22	771	16,953	24	764	18,335	40	796	31,831	40	795	31,803
Classrooms (Math)	10	899	8,987	10	762	7,620	0	0	o	0	0	О
Seminar Room	2	295	589	3	380	1,140	3	372	1,115	3	375	1,126
Technology Resource	3	893	2,680	0	0	O	0	0	О	0	0	О
ComputerLab	2	975	1,949	0	0	0	0	0	o	0	0	О
Mini Auditorium / Testing	0	0	o	1	1,915	1,915	1	2,046	2,046	1	2,050	2,050
Journalism / Yearbook Room	1	732	732	1	760	760	1	788	788	1	904	904
Journalism / Yearbook Workroom	1	694	694	0	0	O	0	0	0	0	0	0
Health Education			861			1,560			1,726			1,679
Health Education Classroom (w/storage.)	1	861	861	2	780	1,560	2	863	1,726	2	840	1,679
Physical Education			27,266			27,880			27,729			27,384
Main Gym	1	9,701	9,701	1	10,440	10,440	1	10,711	10,711	1	10,775	10,775
Auxiliary Gym	1	4,684	4,684	1	4,830	4,830	1	5,338	5,338	1	5,177	5,177
Wrestling Room (incl. storage.)	1	2,288	2,288	1	2,380	2,380	1	2,384	2,384	1	2,210	2,210
Weight Training Room (incl. storage.)	1	3,013	3,013	1	3,025	3,025	1	2,845	2,845	1	2,747	2,747
Locker Rooms	2	1,391	2,781	2	1,378	2,755	2	1,007	2,014	2	1,026	2,052
Shower Rooms	2	198	395	2	225	450	2	118	236	2	111	222
Team Rooms	4	260	1,041	6	262	1,570	4	308	1,232	4	296	1,183
Athletic Director's Office (incl. storage.)	1	224	224	1	200	200	1	167	167	1	198	198
Trainer Room (incl. storage.)	1	495	495	1	370	370	1	426	426	1	547	547
Laundry Room	1	206	206	1	115	115	1	158	158	1	169	169
P.E. Storage Area (incl. ext. storage.)	2	279	557	2	235	470	2	292	584	2	401	801
Team Room Storage	2	162	324	2	120	240	2	161	321	2	216	431
Coach Planning	2	252	504	2	210	420	3	199	596	3	179	538
P.E. Planning	1	362	362	2	108	215	2	186	371	2	0	
Tickets (incl. storage.)	1	500	500	1	210	210	1	158	158	1	149	149
Concessions	1	191	191	1	190	190	1	188	188	1	185	185

		Prototy Desigr	1	HS #13 Schematic Design  HS#13 Design Development			n	HS#13 Construction Document				
	#	S.F.	Total	#	S.F.	Total	#	S.F.	Total	#	S.F.	Total
Media			8,412			8,510			8,611			8,583
Main Reading Room	1	5,627	5,627	1	5,490	5,490	1	5,623	5,623	1	5,591	5,591
Technology Resource Room	1	639	639	0	0	O	0	0	О	0	0	o
Innovation Lab	0	0	О	1	730	730	1	722	722	1	726	726
Office & Work Space	1	214	214	1	360	360	1	207	207	1	207	207
Media Production	1	654	654	О	0	o	0	0	o	0	0	О
Small Group Areas	0	0	О	3	203	610	3	223	668	3	223	668
Storage (books & A/V equipment)	3	99	296	1	385	385	1	480	480	1	480	480
TV Studio w/ control room	1	982	982	1	935	935	2	456	911	2	456	911
Science			15,475			23,970			23,172			23,285
Earth/Space (Earth Science)	4	1,125	4,501	4	1,785	7,140	4	1,766	7,065	4	1,765	7,060
Life Science (Biology)	3	1,321	3,963	4	1,846	7,385	4	1,764	7,054	4	1,764	7,057
Physical Science (Physics / Chemistry)	4	1,318	5,273	4	1,846	7,385	4	1,764	7,054	4	1,764	7,056
Prep. for Life & Earth/Space Science	1	277	277	1	310	310	1	330	330	1	341	341
Prep. for Physical Science	1	405	405	1	310	310	1	330	330	1	341	341
Seminar Area	2	320	640	2	210	420	2	184	368	2	227	453
Storage Area	2	208	416	2	185	370	2	202	403	2	196	392
Teacher Planning	0	0	O	2	325	650	2	284	568	2	293	585
Technology Education			4,340			6,685			6,568			6,574
Large Engineering / Technology	1	2,042	2,042	1	2,445	2,445	0	0	0	0	0	0
Material Storage	1	250	250	1	250	250	1	383	383	1	383	383
Project Storage & Finishing	2	160	319	1	205	205	0	0	o	0	0	О
Small Engineering / Technology	1	1,553	1,553	2	1,700	3,400	3	1,508	4,524	3	1,510	4,530
Storage	1	176	176	2	100	200	6	119	716	6	119	716
Teacher Planning	0	0	o	1	185	185	1	162	162	1	162	162
Production Lab	0	0	O	0	0	O	1	783	783	1	783	783
Career Academy (BCMS)			4,263			4,790			4,638			4,633
Computer Labs	4	1,016	4,065	4	985	3,940	4	963	3,852	4	961	3,845
Storage	1	198	198	2	123	245	2	106	212	2	105	210
Seminar	0	0	o	2	180	360	2	168	336	2	169	338
Teacher Planning	0	0	O	2	123	245	2	119	238	2	120	240
Special Education			5,197			5,520			6,075			6,294
OT / PT Area	1	379	379	1	520	520	1	759	759	1	756	756
OT Storage	1	158	158	1	170	170	1	96	96	1	72	72
Speech Language Therapy	1	221	221	1	240	240	1	225	225	1	227	227
Conference Room	1	266	266	1	250	250	1	388	388	1	396	396
Storage	2	57	113	3	67	200	2	97	193	2	98	196
S.E. Resource Rooms	6	624	3,743	6	632	3,790	6	664	3,985	6	703	4,218
Teacher Planning	1	317	317	1	350	350	1	429	429	1	429	429
Food and Consumer Science			2,417			1,630			2,143			1,804
FACS Lab (Food & Nutrition)-incl. storage.	1	1,151	1,151	1	1,310	1,310	1	1,795	1,795	1	1,804	1,804
Classroom	1	944	944	0	0	o	0	0	o	0	0	О
Teacher Planning	0	0	o	1	80	80	0	0	o	0	0	О
CDC- Preschool (Child Development)*	1	161	161	1	120	120	1	174	174	0	0	О
CDC- Outdoor Storage*	1	161	161	1	120	120	1	174	174	0	0	О

<sup>\*</sup>See Child Development Center (CDC) alternate at the end of this space analysis for square footages.



		Prototy Desigr	n	HS #13 Schematic Design			De	HS#13 Desig	n	HS#13 Construction Document		
	#	S.F.	Total	#	S.F.	Total	#	S.F.	Total	#	S.F.	Total
Cafeteria			7,491			7,405			7,605			7,628
Student Dining	1	7,491	7,491	1	7,405	7,405	1	7,605	7,605	1	7,628	7,628
Auditorium			16,081			17,840			18,308			18,388
Auditorium	1	7,954	7,954	1	7,890	7,890	1	8,219	8,219	1	8,388	8,388
Control Area	1	433	433	2	265	530	1	684	684	1	617	617
Drama / Changing Room	2	587	1,174	2	1,080	2,160	3	593	1,779	3	570	1,709
Workshop (incl. duster)	1	1,030	1,030	1	1,050	1,050	1	762	762	1	828	828
Storage Rooms	2	331	662	3	300	900	7	253	1,773	8	221	1,769
Stage / Wings	1	2,982	2,982	1	3,030	3,030	1	2,975	2,975	1	2,980	2,980
Ticket Booth	1	112	112	1	120	120	1	62	62	1	69	69
Dance Studio	1	1,618	1,618	1	1,510	1,510	1	1,596	1,596	1	1,583	1,583
Dance Storage	2	58	116	1	435	435	2	132	264	2	131	262
Offices	0	0	o	2	108	215	2	97	194	2	92	183
Music			6,866			6,965			7,595			7,532
Instrumental Rehearsal Room / Band	1	2,613	2,613	1	2,795	2,795	1	2,345	2,345	1	2,273	2,273
Instrumental Equipment Storage	1	328	328	1	465	465	1	549	549	1	568	568
Instrumental Repair Space	1	80	80	1	130	130	1	129	129	1	108	108
Uniform / Robe Storage	1	193	193	1	215	215	1	257	257	1	304	304
Choral Rehearsal Room	1	1,652	1,652	1	1,645	1,645	1	1,630	1,630	1	1,603	1,603
Choral Storage/Workroom	1	205	205	1	225	225	0	0	O	0	0	О
Practice Rooms	4	78	312	4	91	365	4	82	328	4	81	324
Electronics Laboratory	1	588	588	1	665	665	1	722	722	1	714	714
Ensemble Room (incl. storage.)	1	577	577	1	460	460	1	1,311	1,311	1	1,318	1,318
General Storage	1	78	78	0	0	О	0	0	O	0	0	О
Music Storage	1	240	240	О	0	O	1	131	131	1	130	130
Office	0	0	o	0	0	O	1	193	193	1	190	190
O et			4,506			4,750			4,664			4,672
Art General / Visual Art Studio / Kiln	2	1,250	2,499	2	1,005	2,010	2	992	1,983	2	997	1,993
Central Storage	1	517	2,499 517	2	290	580	2	311	622	2	311	622
Photo Studio	1	378	378	1	995	995	1	992	992	1	997	997
Digital Lab / Darkroom	1	328		1	440	440	1	411	411	1	408	408
Sculpture	1		328 784				1			1		
Teacher Planning	0	784 0	764	1	505 220	505 220	1	441 215	441 215	1	437 215	437 215
rederier familing	Ů			<u> </u>	220	220		210	2.10	<u> </u>	210	213
Custodial Area			2,435			2,180			2,738			2,657
Building Service Manager's Office	1	194	194	1	120	120	1	207	207	1	204	204
Shop & Storage	1	514	514	1	410	410	1	275	275	1	275	275
Custodial Closets	6	47	284	9	58	520	8	85	678	8	85	677
General School Storage	8	129	1,032	4	140	560	7	171	1,194	7	157	1,099
Outside Storage (Mower Room)	1	224	224	1	390	390	1	219	219	1	219	219
	•											

		S Prototy Design rriotts Ri	1	;	HS #13 Schematic Design		HS#13 Design Development			HS#13 Construction Document		
	#	S.F.	Total	#	S.F.	Total	#	S.F.	Total	#	S.F.	Total
Food Services			3,529			3,285			3,502			3,453
Can Wash	1	64	64	1	90	90	1	73	73	1	73	73
Dry Storage Room	1	317	317	1	290	290	1	365	365	1	319	319
Custodial Closet / Laundry	1	80	80	1	70	70	1	63	63	1	54	54
Refrigerator / Freezer	2	189	378	2	233	465	2	228	456	2	227	453
Office	1	128	128	1	115	115	1	84	84	1	77	77
Locker Room / Toilet	1	119	119	2	108	215	2	64	127	2	65	129
Dishwashing Area	1	265	265	1	225	225	1	182	182	1	191	191
Kitchen & Serving (incl. A la Carte)	1	2,178	2,178	1	1,815	1,815	1	2,152	2,152	1	2,157	2,157
Academic Life Skills Program			611			O			0			0
JROTC			2,433			O			O			0

	Base Bid - Space A	nalysis Summary		
	HS Prototype Design (Marriotts Ridge)	HS #13 Schematic Design	HS#13 Design Development	HS#13 Construction Document
Total Programmed Net Square Footage	164,353	173,820	184,342	183,784
Gross Area Factor (Walls, Circulation, Toilets, Mech./ Elec. Room, Data Closets, etc.) Efficiency = Net / Gross	92,942 <b>64%</b>	93,920 <b>65%</b>	102,663 <b>64%</b>	104,020 <b>64%</b>
Gross Area Total - Base Bid	257,295	267,740	287,005	287,804
Child Development Center - Alternate		Alternate		1,357
CDC - Preschool (Child Development)	See Page 24 for Square Footages	See Page 24 for Square Footages	See Page 24 for Square Footages	1 1,357 <b>1,357</b>
Gross Area Total	257,295	267,740	287,005	289,161

#### **Architectural Character**

High School #13 will be located within the community of Jessup, Maryland.

The new school is a three-story building design with masonry load-bearing walls and structural steel frame. Two roof mounted insulated light transmitting panel systems will bring daylighting to the core interior spaces.

The building elevations will be a combination of masonry veneer and insulated architectural metal wall panels.



Front North-Facing Elevation



Side West-Facing Elevation



Rear South-Facing Elevation



Side East-Facing Elevation

### **Interior Views**



Views of a typical Classroom





Views of a typical Corridor





Views into the Cafeteria





Views into Gymnasium



## Construction Document Phase Construction Cost Estimate

New Construction - High School #13

School Site Work	\$ 17,935,160
School Building	\$ 86,050,281
School Construction Cost Total	\$ 103,985,441
New Public Road to connect to County Project	\$ 2,854,600
Temporary Access Road to avoid County Project Construction	\$ 450,000
Reforestation required by County Land Agreement	\$ 642,000
Total Construction Costs incurred by County Land Agreement	\$ 3,946,600
Total Cost of High School #13 Project	\$ 107,932,041

#### Notes:

- Construction cost was prepared by the construction manager, Oak Contracting and assumes that bids will be received in December 2019.
- Estimate does not include a project contingency.
- Estimate assumes wage-rate pricing.
- Construction cost includes cost of food service equipment.
- Estimate includes a cost contingency for constructing a USGBC 'Silver' certified design per version 4.0 LEED for Schools.
- The following list of alternates being proposed for the school:

Total Cost of All Alternates	\$ 4.215.472
Sod in lieu of seeding	\$ 61,190
Pre-finished wood grain metal doors in lieu of painted hollow metal	\$ 287,500
in lieu of painted hollow metal	\$ 786,175
Pre-finished aluminum storefront frames in commons area	
Terrazzo flooring in corridors and cafeteria in lieu of VCT	\$ 2,131,600
Quartz Tile on classroom floors in lieu of vinyl composition tile (VCT)	\$ 180,300
Ceramic Tile on wet walls in bathrooms in lieu of painted block	\$ 169,290
Construction of main entrance canopy	\$ 168,950
Construction of Child Development Center	\$ 430,467